

## **FIELD INSPECTION REPORT**

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Friday, August 25, 2023	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 14018+47 - 14081+46 STA 14131+28 - 14141+62 MVP-FR-309.05	Weather:	Wet

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)											
Tree Felling			Clearing/Grubbing		Grading	$\boxtimes$	Trenching		☐ Stringing/Welding		
	Lowering/Backfilli	ng 🗆	Final Restoration		Temp. Stabilization		Perm. Stabilization	□ Resource Crossing			
								Yes	No	N/A	
	Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?						erosion and		$\boxtimes$		
Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications?							$\boxtimes$				
3. Areas of offsite sediment deposition observed?									$\boxtimes$		
	Comments: Inspected the following resources: S-C8, S-Kl39, S-YZ5, S-YZ4, S-EF48 and S-KL61.  Ineffective Controls: (24-Hour Deadline from Notification)  - STA 14049+69: Clean out CFS and stabilize disturbed areas adjacent to stream crossing approach.  Routine Maintenance: (72-Hour Deadline from Notification)  - STA 14045+00: Clean out/maintain/repair CFS in accordance with the approved details.  - STA 14045+00: Maintain WB to ensure compliance with the approved details.  - STA 14053+00: Remove over-sprayed vegetation and excess blasting media and dispose of properly.  - STA 14060+00: CFS maintenance needed.  - MVP-FR-309.06: RCE maintenance needed.  - STA 14070+00: Stabilize fill slopes in this area. Prevent discharging down fill slopes.  - STA 14071+00: Repair CWD to prevent onsite discharge to CWD plunge pool.  Other:  - STA 14042+33 to STA 14062+17: Stabilize within 7-days per MS-1.  - STA 14060+33 to STA 14073+00: Stabilize within 7-days per MS-1.										

**Deadline:** Various - See Comments

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

**Inspector Signature:** 

Date: Friday, August 25, 2023



## FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline <u>Date</u>: Friday, August 25, 2023





Figure 3: STA 14049+69 – Maintain CFS and stabilize disturbed areas adjacent to stream approach.





Figure 4: STA 14042+00 to 14062+00 - Stabilize in accordance

Page 2 of 4



## FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline <u>Date</u>: Friday, August 25, 2023



Figure 7: STA 14053+00 – Remove and properly dispose of blasting media. Ensure proper pipe remediation containment and



Figure 8: STA 14060+00 – Maintain/clean out CFS.





## FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline <u>Date</u>: Friday, August 25, 2023

