

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, November 19, 2020	Project Contact:	Brian Clauto, Cory Chalmers
Spread H: Franklin County	STA 13253+00 – 13263+50 ATWS 1055	Weather:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|--------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. | Areas of offsite sediment deposition observed? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-II4.

Investigation of slope failure from excessive precipitation event last week. Area of concern is at final grade with permanent stabilization applied. Slip material moved outside of the LOD. Contractor has installed SSF around the material to prevent further movement. Site is currently undergoing geotechnical review for repair.

Routine Maintenance: (*72-Hour Deadline from Notification*)
STA 13252+00: Stabilize slip area.

Recommended Corrective Action: Stabilize area where slip has occurred.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:



Date: Thursday, November 19, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, November 19, 2020

Figure 1: STA 13252+00 – Looking west at the slip area from within the ROW. SSF perimeter installed around the area.

☉ 269°W (T) ☉ 37°6'56"N, 80°3'46"W ±32ft ▲ 1638ft



Figure 2: STA 13252+00 – Looking west at the slip area from within the ROW. SSF perimeter installed around the area.

☉ 286°W (T) ☉ 37°6'55"N, 80°3'47"W ±16ft ▲ 1610ft



Figure 3: STA 13252+00 – Looking southwest at the slip area from within the ROW. SSF perimeter installed around the area.

☉ 238°SW (T) ☉ 37°6'55"N, 80°3'47"W ±16ft ▲ 1613ft



Figure 4: STA 13252+00 – Looking northwest toward the slope failure. SSF perimeter installed around the area.

☉ 335°NW (T) ☉ 37°6'55"N, 80°3'47"W ±16ft ▲ 1610ft

