

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Friday, February 14, 2020	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 14272+62 – 14333+27 ATWS MVP-FR-313 ATWS 353/354	Weather:	Wet

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3. | Areas of offsite sediment deposition observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: S-F9B, S-F9A, S-GG4 and S-F10.

Ineffective Controls: (24-Hour Deadline from Notification)

- STA 14290+60: P1 undermined from offsite run-on. Repair needed.
- STA 14320+25: Repair CWD plunge pool berm. Onsite stormwater discharge entering plunge pool.
- STA 14322+00: CFS undermined. Repair needed.

Routine Maintenance: (72-Hour Deadline from Notification)

- STA 14311+00 to 14314+00: Re-stabilize ROW.
- STA 14320+25: Re-stabilize ROW.
- STA 14322+00: Re-stabilize ROW.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Various - See Comments

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:



Date: Friday, February 14, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, February 14, 2020

Figure 1: STA 14290+60 – P1 undermined from offsite run-on. Repair needed.



Figure 2: STA 14311+00 to 14314+00 – Re-stabilization needed.



Figure 3: STA 14320+25 – Plunge pool diversion berm repair needed.



Figure 4: STA 14320+25 – Re-stabilization needed.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, February 14, 2020

Figure 5: STA 14322+00 – CFS undermined. Repair needed.



Figure 6: STA 14322+00 – Re-stabilization needed.

