

FIELD INSPECTION

Project Name:		Mountain Valley Pipeline	Inspector:		Matthew Grant					
Inspection Date:		Thursday, August 22, 2019	Project Contact:			Brian Clauto				
Spread: Franklin Co. MP261 St13805-13803 MP265.9		Spread I	Weather (Wet/Dry/Rain):		Dr	Dry				
STAGE OF CONSTRUCTION: (Check all that apply) Clearing Rough Grading Trench Excavation Pipe Assembly, Testing & Installation Backfilling and Grade Restoration Final Grading & Stabilization Other: Dormant										
				Yes	No	N/A				
1		d and implemented in accordance with the nt control plan and stormwater management	• •							
2	Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications?				\boxtimes					
3	Areas of offsite sedi	ment deposition were observed?								

Comments:

- Inspected designated stream included: S-D20, S-EF48
- Designated stream S-D20 has been impacted by sediment.
- St13805 P1 is down, repair or replace with adequate control
- St13805 waterbar requires repair
- St13803+50 waterbar requires repair
- St14064+70 waterbar requires repair for adequate height
- St14063 stabilization matting requires repair
- St14067 sump requires maintenance
- St14068+50 sump requires maintenance
- \$14067+25 stockpile requires additional stabilization

Recommend Corrective Action: Maintain and install all controls per the approved plan and specs, remove sediment per DEQ approval.

Deadline: Within 24hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: ____ Date: 10-9-19



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline Date: Thursday, August 22, 2019

 Fig. 1 Designated stream S-D20 has been impacted by sediment.



Fig. 2 St13805 P1 is down, repair or replace with adequate control



Fig. 3 St13805 waterbar requires repair



Fig. 4 St13803+50 waterbar requires repair
 North West Elevation





FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline Date: Thursday, August 22, 2019

 Fig. 5 St14064+70 waterbar requires repair for adequate height



Fig. 6 St14063 stabilization matting requires repair



Fig. 7 St14067 sump requires maintenance



Fig. 8 St14068+50 sump requires maintenance





FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline Date:Thursday, August 22, 2019

Fig. 9 S14067+25 stockpile requires additional stabilization

