

Blalock, Susan <susan.blalock@deq.virginia.gov>

FW: EMO - 22 0415 - Hall (EPA) - Bristol (Reg# 11184) - 04/15/2022 Status Report

1 message

Crystal Bazyk <crystal.bazyk@deq.virginia.gov>

To: Jeffrey Hurst <jeff.hurst@deq.virginia.gov>, Stacy Bowers <stacy.bowers@deq.virginia.gov>, Susan Blalock <susan.blalock@deq.virginia.gov>

Fri, Apr 15, 2022 at 7:34 PM

From: Don Marickovich <dmarickovich@daa.com>

Sent: Friday, April 15, 2022 4:02 PM

To: Crystal Bazyk <crystal.bazyk@deq.virginia.gov>; hall.kristen@epa.gov

Cc: Randall Eads <CityManager@bristolva.org>; zac.mitchell@bristolva.org; Ernie Hoch <ehoch@daa.com>; Anthony Tomlin <atomlin@daa.com>; jeff.hurst@deg.virginia.gov; Bowers, Stacy <stacy.bowers@deg.virginia.gov>; Willard, Erin <Willard.ErinM@epa.gov>; Wendy Karably@daa.com>; Cynthia Garrett <cgarrett@daa.com>; Carrie Blankenship@daa.com>; Dick, Bob <BDick@scsengineers.com>; King, Brandon <BKing@scsengineers.com>; Comparison of the co Lock, Tom <TLock@scsengineers.com>; Mike Lawless <mlawless@daa.com>

Subject: EMO - 22 0415 - Hall (EPA) - Bristol (Reg# 11184) - 04/15/2022 Status Report

Importance: High

Ms. Hall and Ms. Bazyk,

In accordance with EPA's letter, "Approval of Higher Operating Temperature Values of Landfill Gas Wells and Submission of Gas Treatment Alternatives at the Bristol Virginia Integrated Solid Waste Facility" from August 2021, I am providing the April 15, 2022 status report on the existing wells, well drilling operations, expansion of the gas collection system, and continuing operating and monitoring results.

Existing/New Well Temperatures

During August to December 2021, existing wells 39, 40, 46, and 47 were monitored periodically for temperature. Starting on October 21st the staff also began monitoring gas well 37 and gas well 35 on November 19th. Monitoring results are provided in the tables below. Temperatures marked as "ok" were below the 145-degree threshold. Temperatures in red are above 145-degrees. Staff began monitoring the new wells for temperature on December 1st. In the last four tables below, temperatures are provided for any well, new or previously existing, that have had temperatures above 145-degrees.

											Tempe	erature D	ata (Fahre	enheit)											
6												Augus	st Monito	ring Date	es										
Gas Well	2	3	4	5	6	7	8	9	10	11	12	13	14	16	17	18	19	21	23	24	25	27	28	30	31
39	104.4	100.1	99.5	100.8	107.8	ok	ok	ok	ok	ok	ok	ok	ok	ok	ok	ok	ok	ok	ok						
37																									
40	156.5	165.8	165.7	170.5	172.6	171.5	172.5	176.3	173.1	175.2	183.8	178	175.5	177.6	176.5	163.8	162.9	94.8	84.6	69.1	72.1	70.4	72.2	96.5	86.3
46	183.2	184.7	181.3	182.3	183.4	184	184.9	170.3	168.6	179.8	186.7	178.6	172.6	170.1	183.8	183.4	181.5	183	167.1	178.2	181.7	148.6	168.1	172.6	170.8
47	194.3	196.5	196.9	197.3	196.4	194.8	195.6	195.9	195.1	195.7	195.9	197.5	197.2	196.5	194.2	194.7	194.3	194.8	193.3	193.1	193.4	190.5	178.7	178.6	180.3

											Tempe	rature D	ata (Fahr	enheit)									
C. Mall												Septen	nber Mon	itoring Da	ates								
Gas Well	1	1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24															25						
39	ok	ok	ok	ok			ok	ok	ok	ok	ok		ok	ok	ok	ok		ok	ok	ok	ok	ok	
37																							
40	94.8	117.5	118.2	121.4			135.5	142.6	157.3	162.5	174.7		178.8	178.6	175.3	173.7		110.4	112.8	145.5	147.9	146.3	
46	145.9	175.3	176.9	177.5			187.7	188.6	187.5	187.2	184.8		183.6	181.3	178.3	180.7		181.2	181.7	182.3	181.9	182.4	
47	179.4	180.2	180.7	179.3			190.2	194.5	192.6	188.2	182.5		178.2	183.5	187.2	184.8		184.5	185.3	186.4	187.3	185.2	

											Tempera	ature D	ata (Fahre	nheit)											
											Septe	ember/	October N	/lonitor	ing Date	es									
Gas Well	26	27	28	29	30	10/1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
39		ok	ok	ok	ok	ok			ok	ok	ok		ok			ok		ok	ok	ok	ok		ok	ok	120.5
37																									
40		152.5	154.7	151.5	157.2	162.4			161.4	158.9	159.4		158.1			160.2		159.9	161.6	161.1	161		160.8	158.8	157.7
46		182.7	180.3	179.5	180.2	184.3			184.9	183.2	183.7		180.2			182.5		181.4	182.1	183.4	181.4		175.2	171.3	161.1
47		189.4	188.3	187.2	186.9	187.2			187.3	188.5	188.7		186.9			187.3		186.8	188.4	187.1	186.9		186.9	187.1	186.3

										Te	mperat	ure Data	(Fahrenh	eit)											
6 14 11											Octob	er/Novem	nber Mon	itoring D	ates										
Gas Well	21	22	23	24	25	26	27	28	29	30	31	11/1	2	3	4	5	6	7	8	9	10	11	12	13	14
39	121.6	119.6	120.6		121.1	119.4	117.7	116.6	118.3	116		116	115	112	110	109	108		107	105	104	104	103	103	
37	147	144.6	145.8		146.3	146.8	146.3	145.9	144.8	146		146	145	145	144				147					146	

	<u> </u>													146	146		145	146	146	145		1
40	147.1	148.4	147.2	145.7	144.5	141.8	139.9	140.7	137	136	135	131	127	125	122	120	117	117	114	112	109	
46	166.8	182.1	182.7	183.4	184.9	184.4	184.7	183.4	183	183	180	180	182	183	183	183	182	182	179	178	177	
47	185.8	185.3	186.5	187.1	187.4	185.7	185.5	184.7	184	184	184	184	184	184	183	183	183	182	182	182	184	

New Gas Well Installation

											Tempe	rature D	ata (Fahr	enheit)											
Cas Wall											Nove	ember/D	ecember	Monitor	ing Date	es									
Gas Well	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	12/1	2	3	4	5	6	7	8	9
35					112	110	110	121	117	111	132	128	128	121	123	135	127	125	124	134	120	130	121	124	132
39	102	102	100	100	103	90	93	98	98	99	115	113	112	110	110	111	108	109	112	113	110	111	109	104	108
37	145	144	144	143	141	145	144	141	140	139	154	141	144	149	148	145	140	143	144	152	150	145	151	151	144
40	104	96	94	89	89	79	74	78	90	108	120	119	123	121	120	93	119	108	89	82	78	88	119	124	125
46	177	179	180		181	182	189	190	188	190	186	187	183	181	180	179	191	189	182	190	160	173	183	179	180
47	184	186	186		189	189	188	189	189	189	185	183	185	183	183	189	190	187	180	184	183	182	182	179	174
60																	162	158		145	170	162	161	162	163
64				153	150	149	152	150	145	158						145	144.6	144.8		148	148	148	149	144	150

											Tempe	erature D	ata (Fahr	enheit)											
Gas Well		December 2021/January 2022 Monitoring Dates																							
Gas Weii	10																3								
35	131	130	98	101	45	88	97	106	111	106	103	106	105	118	110	110	110	114	119	106	109	78	75	60	65
39	110	118	103	109	60	94	104	106	107	106	106	106	107	110	70	110	110	107	118	109	111				
37	144	151	150	150	70	150	152	149	152	149	152	153	154	150	150	150	150	153	154	155	152	150	148	150	150

40	119	130	125	117	60	115	111	117	117	118	114	113	111	110	100	100	90	117	119	117	116				130
46	193	170	182	180	80	190	185	187	182	179	191	187	189	183	190	190	190	179	197	194	195	190	190	190	180
47	160	178	163	171	130	150	169	174	192	185	183	185	187	183	195	200	190	194	193	191	192	180	180	180	180
42				146	80	140	143	144	144	147	146	144	140	140	140	140	140	143	143	137					
31R				148	132	149	149	147	149	147	148	149	149	150	150	150	150	148	149	145	149	149	146	150	145
49	140			153	100	140	140	142	140	143	138							140	134	137	135	140	141		
54	141			146	60	140	149	146	144	145	148	149	151	150	150	150	150	152	154	148	143	150	151	150	150
60	157	158	153	150	80	150	154	165	171	168	162	164	153	150	140	150	150	149	147	141	135	140	140	140	120
61				163	60	120	142	129	119	122	119							122			109				
64	148	151	146	150	95	149	151	147	148	149	149	149	150	150	150	150	150	151	152	151	150	150	151	145	150

												. 5		1 20											
											lemper	ature Da	ta (Fanrei	nheit)											
Gas Well											Ji	anuary 20	022 Moni	itoring [ates										
Gas weii	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
35	54	54	50	25	30	40	30	30	50	50	50	50	55		40	40	40	30	33	32	30	40	32	30	30
39	85	85	84	80	85	50	40	50	80	80	80	80	84		40	80	85	85	84	82	80	80	75	40	100
37	153	153	150	150	150	50	130	145	150	150	150	150	155		160	150	155	153	149	150	150	150	150	150	150
40	123	123	120	120	105	50	100	120	140	140	140	145	140			55	50	50	45	36	27	120	120	120	110
46	196	196	185	185	171	150	170	190	195	180	180	180	185		200	191	190	190	191	189	190	190	190	205	190
47	185	185	185	185	185	190	190	190	191	180	185	187	180		180	190	190	180	184	188	190	180	182	180	182
42	134						90	120	140	140	140	145	140		140	145	130	140	138	141	140	130	130		
31R	150	145	150	150	140	115	145	145	145	150	150	155	150		150	150	155	145	144	147	151	150	150	150	150
49	140	104	134	140	140	100	140	140	140	140	140	145	140		135	134	145	140	143	141	140	140	140	140	140
52	121	98	122				132								130	136					150	130	130		
																									, 7

54	150	147	140	140	145	40	140	150	150	150	155	155	150	60	144	155	140							
57	140	95	132				140	130	140	140	140	150	150	40	138	140	140			180	150	145	150	120
60	120	120	116				130							130	130					130				
61	103	143	106				60							50	152	165				120				
64	153	151	147	150	145	100	153	160	150	153	150	150	155	150	148	145	130			150	150	150		
65	140	136	132				130							140	134	150	150	152	143	140	140	130	150	150
67			135				140	140	140	140	140	145	140	80	158			152	150	150	140	140		

30 22 101	31 50 100	02/01 40 90	2 40 100	3 44	4	5	6	7	Januar		a (Fahrer ary 2022 I	nheit) Monitorir	g Dates										
22	50	40	40			5	6	7		y/Februa	ıry 2022 I	Monitorir	g Dates										
22	50	40	40			5	6	7															
	100			44	43				8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
101		90	100			27	22	50	50	50	60	54	60	60	30	50	40	50	50	39	50	45	56
	450		100	115	90	70	76	90	100	90	115	110	112	115	115	120	115	115	120	109	112	110	119
	150	150	150	150	150			150	155	150	150	154			150	150	150	160	150				154
119	120	125	120	120	115	119	119	120	115	121	115	120	115	110	115	120	120	40	45	42	60	52	40
191	191	170	190	190	200	182	191	190	191	200	190	185	190	185	190	180	200	180	180	188	182	186	186
180	180	170	175	175	170	169	170	175	172	170	180	180	180	180	170	171	170	171	165	170	172	170	172
	140	140	141																				
	150	150	150	150	150			150	150	150	150	150			150	150	150	150	150				151
	140	140	135					140							130								138
	130							180	150	140					130								125
	170	170	165	162	158			150	165	170	140	140			75	130							131
	150	150	150	150	150			140							145		150		150				150
	130							140							130								144
	191	191 191 180 180 140 150 140 130 170	191 191 170 180 180 170 140 140 150 150 140 140 130 170 170 150 150	191 191 170 190 180 180 170 175 140 140 141 150 150 150 130 170 165 150 150 150	191 191 170 190 190 180 180 170 175 175 140 140 141 150 150 150 140 140 135 130 170 165 162 150 150 150 150 150	191 191 170 190 190 200 180 180 170 175 175 170 140 140 141	191 191 170 190 190 200 182 180 180 170 175 175 170 169 140 140 141	191 191 170 190 190 200 182 191 180 180 170 175 175 170 169 170 140 140 141	191 191 170 190 190 200 182 191 190 180 180 170 175 175 170 169 170 175 140 140 141	191 191 170 190 190 200 182 191 190 191 180 180 170 175 175 170 169 170 175 172 140 140 141	191 191 170 190 190 200 182 191 190 191 200 180 180 170 175 175 170 169 170 175 172 170 140 140 141	191 191 170 190 190 200 182 191 190 191 200 190 180 180 170 175 175 170 169 170 175 172 170 180 140 140 141	191 191 170 190 190 200 182 191 190 191 200 190 185 180 180 170 175 175 170 169 170 175 172 170 180 180 140 140 141	191 190 190 190 200 182 191 190 191 200 190 185 190 180 180 170 175 175 170 169 170 175 172 170 180 180 180 140 140 141	191 190 190 190 200 182 191 190 191 200 185 190 185 180 180 170 175 175 170 169 170 175 172 170 180 150 150 150 150 150 150 150 150 150 150 150 150 150 140	191 190 190 190 200 182 191 190 191 200 190 185 190 180 180 170 175 175 170 169 170 175 172 170 180 180 180 180 170 140 140 141 150 150 150 150 150 150 150 150 150 150 150 150 150 150 150 150 150 130 130 130 130 180 150 150 140 140 140 140 140 140 140 140 140 140 140 140 140 145 145 145 145 140 140 140 140 145 145 145 145 145 145 145 140 140 140 145 145 145 145 145 <td< td=""><td>191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 180 180 170 175 170 169 170 175 172 170 180 180 180 180 170 171 140 140 141 </td><td>191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 180 170 175 175 170 169 170 175 172 170 180 180 180 180 170 171 170 140 140 141 4</td><td>191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 180 180 170 175 170 169 170 175 172 170 180 180 180 180 170 171 170 171 140 140 141 4</td><td>191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 180 180 180 170 175 175 170 169 170 175 172 170 180 180 180 180 170 171 170 165 140 140 141 4<!--</td--><td>191 191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 </td><td>191 191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 170 171 165 170 172 170 180 150 </td><td>191 191 170 190 190 200 182 191 190 191 200 180 180 180 180 180 180 180 180 170 175 175 170 169 170 175 172 170 180 180 180 180 180 170 171 170 171 165 170 172 170 180 180 180 180 180 180 170 171 170 171 165 170 172 170 180 </td></td></td<>	191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 180 180 170 175 170 169 170 175 172 170 180 180 180 180 170 171 140 140 141	191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 180 170 175 175 170 169 170 175 172 170 180 180 180 180 170 171 170 140 140 141 4	191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 180 180 170 175 170 169 170 175 172 170 180 180 180 180 170 171 170 171 140 140 141 4	191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 180 180 180 170 175 175 170 169 170 175 172 170 180 180 180 180 170 171 170 165 140 140 141 4 </td <td>191 191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 </td> <td>191 191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 170 171 165 170 172 170 180 150 </td> <td>191 191 170 190 190 200 182 191 190 191 200 180 180 180 180 180 180 180 180 170 175 175 170 169 170 175 172 170 180 180 180 180 180 170 171 170 171 165 170 172 170 180 180 180 180 180 180 170 171 170 171 165 170 172 170 180 </td>	191 191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180	191 191 170 190 190 200 182 191 190 191 200 190 185 190 185 190 180 200 180 170 171 165 170 172 170 180 150	191 191 170 190 190 200 182 191 190 191 200 180 180 180 180 180 180 180 180 170 175 175 170 169 170 175 172 170 180 180 180 180 180 170 171 170 171 165 170 172 170 180 180 180 180 180 180 170 171 170 171 165 170 172 170 180

60		120					115						115						116
61							130						101						116
64		150	150	150	140		150	150	150	150	148		141	140	140	140	140		145
65		130					130						90						134
67		140	140	140			150	150	160	150	150		150	150	140	140	140		147

Gas

											Ter	mperatu	re Data (F	ahrenheit)										
6 W.											Ja	nuary/F	ebruary 2	022 Moni	toring Da	tes									
Gas Well	23	24	25	26	27	28	03/01	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
35	54	52	61	42	45	36	40.2	373	70.2	49.1	50	104	66.5	42.3	46.6	64	53.9	30.1	24.2	33.5	40.1	51.5	47.4	47.5	55
39	113	107	91	77	77	96	98.5	108	104.8	101.3	100	55	108.1	90.9	86.1	89	87.9	60.8	21.1	86.9	87.9	85.8	93.9	93.7	95
37	154	154	154			154	149.4	154	155.1	154.5			154.7	151.1	151.8	154.4	154.7			148.9	153.3	153.7	155.2	154.6	
40	53	40	41	40	40	40	40	56	83	88.5	40	45	60	60	45	56	40	20	15	20	25	20	69	25.1	40
46	185	187	188	191	195	187	161.1	186.7	188.9	187.7	188	187	187.5	155.7	165.3	167.2	177.6	139	90	134	136.4	132.8	129.4	126.7	12!
47	167	175	162	159	161	142	137.9	137	128.7	90.3	116	128	172.9	160.8	163.3	168.1	157	158.3	149.5	164.3	162	161.8	163.7	154.1	150
31R	151	150	150			150	149.3	154	155.1	154.5			154.7	151.1	151.8	154.4	154.7			148.9	150.7	150.4	150.3	150.1	
49						137							136.9							134.8			135.6		
51						102							133.8							164	167.5	167.5	177.2		
52						134																			
54	150	148	148	150																			149.2		
57	143	140	142			144		138.3															144.7		
60						121							115.2							119.8			120.8		
61						100							97.9							101.8			103.7		
64	143	141	138			135	119.5	140.7	142.4				140	141.7	140.3	139.9	145.6			140.9	141.8	142.1	142.2		

	11			1				 					ĺ		I	
65					127				132.2				131.6		134.2	
67	145	145	144.8						150.4						149.7	

WW

WW																									
											Temperat	ure Data	(Fahrenhe	it)											
Gas Well				T	T	T		T	T	T	January,	/February	2022 Moi	nitoring [Dates	T	T	T		Ī	T	T	T	T	
Gus Well	20	21	22	23	24	25	26	27	28	29	30	31	04/01	2	3	4	5	6	7	8	9	10	11	12	13
35	50	36	49.3	67	55	50.6	37	39	34.1	38.4	43.7	60.9	43.7	46.1	55.5	58	58.2	86	72	67	46	63	79.6	82	
39	90	87.6	93.5	101	95	97.9	95.7	96.7	96.6	99.4	103.5	102.1	98.5	75.9	81.7	84	95.7	102	101	98	110	114	114.2	117	
37		152.6	154.8	153	153.8	163.5			154.3	154.7	159	155.4	154.8			155	155.3	155	155				152.3	154	
40	40	40	40.1	53	40	45	20	20	40	28	35	46	39	40	41	48	114	113	117	105	90	95	122.2	125	
46	126	112.5	115	112	102.7	104.5	70	90	64.7	67	113.8	112.8	135.6	85.7	110.8	62	119.5	127	125				131.8	128	
47	150	135.8	132.1	132	83.2	70.4	58	49.8	54.3	69.5	77.8	79.7	56.6	46.9	68	56	71.9	86	91	85	54	52	78.6	72	
31R		150	150.5	150	148.9	151.6			150.3	150.3	150.6	150.6	150.8			151	151.2	152	153				152.3	154	
49		35.7							135.9							138		136					132.4		
51		180.4	179.1	174	183.9	137			94.1							62							112.7		
52																118							133.4		
54		149.5	150	151	149.8	150.6			130.9							151	150.8	152					152.4		
55											135					156	161.6	142					144.4		
57				144												152							142.3		
60		119.5							112		119.6					119							118.2		
61		100.9							100.7							104							101.2		
64		136.8							140.5	142.2	141.4		141.3			140							142.3		
65		131.8							132.6			133.7				132							125.2		
67											147.6												141.1		

Wells 35, 39, 40, 46 and 47 (in green) are approved to operate at temperatures about 145-degrees. Gas wells 32R and 49 through 68 are the new wells installed in the fall of 2021. On March 8, 2022, a request to operate gas wells GW-31R, 37, 52, 64, and 67 at higher temperature values was submitted to the EPA for approval.

2021 Gas Well Installation

Aptim was contracted to install new wells. Well drilling began September 10, 2021. Approximately one well per day was drilled and installed; with stoppages due to mechanical issues. A total of 17 wells had initially been planned to be installed. However, as the drilling proceeded, the City decided to install 4 additional wells; 66, 67, 68, and 32R for a total of 21. The as-built locations of all 21 wells are shown on the attached drawing.

Below is the summary of the gas wells Installed:

				Summary of Gas Wo	ell Installation		
G . W !!				Septeml	per/October 2021		
Gas Well	Date Installed	Design Depth (ft)	Actual Depth (ft)	Max. Waste Temp. (^o F)	Decomposition	Water Content	Comments
49	10/4/2021	120	110	162	High	Wet	Hit Refusal
50	9/24/2021	120	96	151	High	Wet	Hit Refusal
51	9/21/2021	120	114	150	High	Wet	Hit Refusal
52	9/22/2021	120	108.7	149	High	Wet	Hit Refusal
53	9/15/2021	120	91	148	High	Wet	Hit Refusal
54	9/16/2021	120	91	169	High	Wet	Hit Refusal
55	9/29/2021	120	104	151	High	wet	Hit Refusal
56	9/25/2021	120	109	150	High	Wet	Hit Refusal
57	9/20/2021	120	103	148	High	Wet	Hit Refusal
58	9/27/2021	120	92	146	High	Wet	Hit Refusal
59	9/17/2021	120	72	147	High	Wet	Hit Refusal
60	9/30/2021	120	120	152	High	Wet	Design Depth
61	10/1/2021	120	105	175	High	Wet	Hit Refusal
62	10/13/2021	120	120	168	High	Wet	Design Depth
63	10/12/2021	117	110	141	High	Wet	Hit Refusal

^{**}There was no system vacuum on December 14th.

64	10/2/2021	120	120	158	High	Wet	Design Depth
65	10/11/2021	120	100	142	High	Wet	Hit Refusal
66	10/7/2021	120	102	142	High	Wet	Hit Refusal
67	10/8/2021	120	100	156	High	Wet	Hit Refusal
68	10/15/2021	120	75	133	High	Wet	Hit Refusal
32R	10/14/2021	120	120	168	High	Dry	Design Depth

Drilling operations were completed on October 15th.

Gas Collection System Expansion

The City contracted with SCS Field Services to expand the gas collection system (GCS) to connect the 21 new gas wells. Construction began November 6th. The construction was substantially complete on December 15th. All 21 new gas wells have been connected to the GCS. The wellheads on these new wells have been opened and are currently undergoing tuning and balancing, and associated air pressure and water discharge lines have been extended to them. Gas well pumps have been installed in 14 of these new wells and are operational; the remaining 7 gas wells (53, 56, 62, 63, 65, 66, 32R) did not have any significant water in them after installation. Please see the attached table which presents measured well depths and monitored water levels in each well.

Gas Rental Blower Flare Station/Existing Blower Flare Station Control Upgrades

A trailer mounted, 6-inch candlestick, Perennial Energy Inc. rental blower flare station was delivered to the site, connected to the GCS, and became operational during the week of December 13th. The flare station, with a design flow rate of about 750 SCFM will be used along with the existing flare station to treat the additional flow from the GCS during periods when the Ingenco plant is not operational. In addition, during the week of December 13th, Ingenco/Parnel upgraded the control system of the existing flare station so that both the station and Ingenco can and now do operate at the same time.

Remediation of the Western Chimney

The City initiated a plan to remediate the LFG flowing out of the "western chimney". This plan is to intercept the LFG from behind the vertical liner (before the LFG exists above the liner), pipe it to a blower (which draws a vacuum behind the liner) which discharges to a single solar powered flare for treatment. The piping system, the blower and the flare are installed. The staff has been having difficulty getting the flare to light as the methane concentration appears to be too low to burn. The staff has brought in propane to augment the flow from the chimney and has been able to get the flare burning intermittently.

Carbon Monoxide Monitoring of Gas Wells

Starting in January 2022, weekly sampling for carbon monoxide (CO) at gas wells with temperatures greater than 145°F was initiated. Below is a table with the results so far. Initial samples were taken on January 13th. However, these samples have been lost in transit and have not been found. Please note that gas wells 46 and 47 are HOV approved wells. CO monitoring of these two wells was to gather data for information purposes. The low CO concentrations indicate that there is no subsurface fire in the quarry landfill. Currently there are no gas wells that require weekly monitoring as all high temperature wells have had four consecutive weekly samples with the CO results below 100 ppm. The applicable wells will now be sampled monthly. Gas wells 31R and 37 were sampled for CO and Method 3C parameters on April 6th. The analysis report is provided as the third attachment to this email.

									Carbon I	Monoxide	Concer	ntrations	(ppmv)						
										2	2022 Saı	mpling [Dates						
Gas Well	01/19	01/26	02/02	02/04	02/09	02/16	02/23	03/02	3/09	4/06									

31		ND	ND															
31R					ND	ND	ND	ND	ND	ND								
37				ND	ND	ND	ND	ND		ND								
46		2210			ND													
47		2010			1210													
52				296	129													
54	112																	
61		ND																
64	137	103	126		ND	ND	ND											
67		ND	ND		ND	ND	ND											

N Non Detect - ND

Gas Well Jetting

A number of the new wells had silt built up in the bottom of them; thereby reducing their ability to pull gas and water out of them. Carlson Environmental Consultants was on-site during March and jetted five gas wells; 53, 56, 62, 63 and 65; which increased their effective depth. Well pumps were initially installed in four wells with the fifth pump installed in gas well 53 on March 31st.

The next bi-weekly status report will be provided by April 30, 2022. If you have any questions on the information provided, please contact either me or Mr. Ernest Hoch at (540) 537-0404 or via email at ehoch@daa.com.

Thank you,

Don Marickovich

Senior Design Engineer

Draper Aden Associates

Engineering • Surveying • Environmental Services

Lasting Positive Impact®


Phone: 757.300.2608 • Mobile: 757.837.5206

3 attachments

☐ Bristol - Construction Bid Drawings 2.5_11-15-21 - Sht 3 wdk annotated.pdf
5243K

LFG Sys Improvements - Wells.Pumps.pdf 116K

22D0556_2 EA_TO15_Air_MDL-dev 04 15 2022 1430 - 31R and 37.pdf 643K



Bristol LFG System Improvements - 2021 Gas Well & Pump Installation Table - 12/20/21

Well Numbers	Well Depth Drilled (below GS)	Total Casing Length (incl. stick-up)	Casing Material	Depth measured inside well casing (below TOC)	Filled-in Thickness (ft)	Measured Water Level (below TOC)	Water Column Thickenss (ft)	Pump Depth
GW-49	110	110	STEEL	100	10	43	57	90
GW-50	96	105	PVC	93	12	36	57	83
GW-51	114	120	CPVC	105	15	39	66	95
GW-52	109	120	CPVC	103	17	45	58	93
GW-53	91	100	CPVC	38	62	NA	0	no pump
GW-54	91	100	CPVC	85	15	32	53	75
GW-55	104	110	STEEL	90	20	33	57	80
GW-56	109	120	PVC	58	62	NA	0	no pump
GW-57	103	110	CPVC	100	10	43	57	90
GW-58	92	100	PVC	92	8	29	63	82
GW-59	72	80	PVC	74	6	36	38	64
GW-60	120	130	CPVC	98	32	43	55	88
GW-61	105	115	CPVC	102	13	37	65	92
GW-62	120	130	CPVC	83	47	NA	0	no pump
GW-63	117	127	CPVC	64	63	NA	0	no pump
GW-64	120	130	PVC	123	7	85	38	113
GW-65	100	110	PVC	44	66	NA	0	no pump
GW-66	102	110	STEEL	33	77	32	1	no pump
GW-67	100	110	STEEL	104	6	42	62	94
GW-68	75	85	PVC	78	7	36	42	68
GW-32R	120	130	CPVC	126	4	117	9	no pump

Note: Measurements taken by SCS Field Services during LFG System Connections Construction



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

Client Name: SCS Field Services - Harrisburg, PA Date Received: April 8, 2022 10:31

4330 Lewis Road, Suite 1 Date Issued: April 15, 2022 14:30

Harrisburg, PA 17111 Project Number: 07220028.00

Submitted To: Tom Lock Purchase Order: 07-S004251

Client Site I.D.: Bristol CO in Air

150/0/415

Enclosed are the results of analyses for samples received by the laboratory on 04/08/2022 10:31. If you have any questions concerning this report, please feel free to contact the laboratory.

Sincerely,

Ted Soyars

Technical Director

End Notes:

The test results listed in this report relate only to the samples submitted to the laboratory and as received by the Laboratory.

Unless otherwise noted, the test results for solid materials are calculated on a wet weight basis. Analyses for pH, dissolved oxygen, temperature, residual chlorine and sulfite that are performed in the laboratory do not meet NELAC requirements due to extremely short holding times. These analyses should be performed in the field. The results of field analyses performed by the Sampler included in the Certificate of Analysis are done so at the client's request and are not included in the laboratory's fields of certification nor have they been audited for adherence to a reference method or procedure.

The signature on the final report certifies that these results conform to all applicable NELAC standards unless otherwise specified. For a complete list of the Laboratory's NELAC certified parameters please contact customer service.

This report shall not be reproduced except in full without the expressed and written approval of an authorized representative of Enthalpy Analytical, Inc.





Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

Client Name: SCS Field Services - Harrisburg, PA

Date Received: April 8, 2022 10:31

4330 Lewis Road, Suite 1

Date Issued: April 15, 2022 14:30

Harrisburg, PA 17111

Project Number: 07220028.00

Tom Lock

Purchase Order: 07-SO04251

Client Site I.D.: Bristol CO in Air

Submitted To:

ANALYTICAL REPORT FOR SAMPLES

Sample ID	Laboratory ID	Matrix	Date Sampled	Date Received
31R	22D0556-01	Air	04/06/2022 15:31	04/08/2022 10:31
37	22D0556-02	Air	04/06/2022 15:37	04/08/2022 10:31



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

Client Name: SCS Field Services - Harrisburg, PA

4330 Lewis Road, Suite 1

Date Received: Date Issued:

April 8, 2022 10:31

April 15, 2022 14:30

Harrisburg, PA 17111

Submitted To: Tom Lock Project Number:

07220028.00

Bristol CO in Air Client Site I.D.:

Purchase Order:

07-SO04251

ANALYTICAL RESULTS

Project Location:

Field Sample #: 31R

Sample ID: 22D0556-01 Sample Matrix: Air

Sampled: 4/6/2022 15:31

Sample Description/Location: Sub Description/Location:

Canister ID: 11298 Canister Size: 1.4

Initial Vacuum(in Hg): 20

Final Vacuum(in Hg): 9.8 Receipt Vacuum(in Hg): 9.8 Flow Controller Type: Passive

Flow Controller ID: PG001

Sample Type: LG

Volatile Organic Compounds b	у	GC/TCD -	Unadjusted,	as	received basis

ALT-145 ppmv

Analyte	Result	MDL	LOQ	Flag/Qual	Dilution	PF	Date/Time Analyzed	Analyst
Carbon Monoxide as received	ND	90.0	90.0		9	1	4/14/22 13:29	DFH

	Vola	atile Organi	c Compour	nds by GC/TCD - Unadjusted, as receiv	red basis			
		Vol%		EPA 3C			D. 1. (T)	
Analyte	Result	MDL	LOQ	Flag/Qual	Dilution	PF	Date/Time Analyzed	Analyst
Methane, as received	23.3	0.45	0.45		9	1	4/14/22 13:29	DFH
Carbon dioxide, as received	35.6	0.45	0.45		9	1	4/14/22 13:29	DFH
Oxygen (O2), as received	1.71	0.45	0.45		9	1	4/14/22 13:29	DFH
Hydrogen (H2), as received	0.61	0.18	0.18		9	1	4/14/22 13:29	DFH
Nitrogen (N2), as received	34.5	0.45	0.45		9	1	4/14/22 13:29	DFH
Carbon Monoxide, as received	ND	0.009	0.009		9	1	4/14/22 13:29	DFH



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

SCS Field Services - Harrisburg, PA Client Name:

4330 Lewis Road, Suite 1

Date Received: Date Issued:

April 8, 2022 10:31

April 15, 2022 14:30

Harrisburg, PA 17111

Submitted To: Tom Lock Project Number:

07220028.00

Bristol CO in Air

Purchase Order:

07-SO04251

ANALYTICAL RESULTS

Project Location:

Field Sample #: 37

Sample ID: 22D0556-02 Sample Matrix: Air

Client Site I.D.:

Sampled: 4/6/2022 15:37

Sample Description/Location: Sub Description/Location:

Canister ID: 12401

Canister Size: 1.4

Initial Vacuum(in Hg): 20

Final Vacuum(in Hg): 10.2

Receipt Vacuum(in Hg): 10.2

Flow Controller Type: Passive Flow Controller ID: PG001

Sample Type: LG

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis

ALT-145

		ppmv		ALI-145			Date/Time	
Analyte	Result	MDL	LOQ	Flag/Qual	Dilution	PF	Analyzed	Analyst
Carbon Monovide, as received	ND	90.0	90.0		9	1	4/14/22 14:31	DEH .

	Vol%			EPA 3C				
Analyte	Result	MDL	LOQ	Flag/Qual	Dilution	PF	Date/Time Analyzed	Analyst
Methane, as received	12.6	0.45	0.45		9	1	4/14/22 14:31	DFH
Carbon dioxide, as received	17.6	0.45	0.45		9	1	4/14/22 14:31	DFH
Oxygen (O2), as received	7.19	0.45	0.45		9	1	4/14/22 14:31	DFH
Hydrogen (H2), as received	0.30	0.18	0.18		9	1	4/14/22 14:31	DFH
Nitrogen (N2), as received	53.0	0.90	0.90		18	1	4/15/22 9:56	DFH
Carbon Monoxide, as received	ND	0.009	0.009		9	1	4/14/22 14:31	DFH



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

Client Name: SCS Field Services - Harrisburg, PA

Date Received:

April 8, 2022 10:31

4330 Lewis Road, Suite 1

Date Issued: A

April 15, 2022 14:30

Harrisburg, PA 17111

Submitted To: Tom Lock

Project Number:

07220028.00

Client Site I.D.: Bristol CO in Air

Purchase Order:

07-SO04251

Analytical Summary

Sample ID	Preparation Factors Initial / Final	Method	Batch ID	Sequence ID	Calibration ID
Volatile Organic Compo	ounds by GC/TCD - Unadjusted, as re	eceived basis	Preparation Method:	No Prep VOC GC Air	
22D0556-01	1.00 mL / 1.00 mL	ALT-145	BFD0539	SFD0495	AG00026
22D0556-02	1.00 mL / 1.00 mL	ALT-145	BFD0539	SFD0495	AG00026
22D0556-01	1.00 mL / 1.00 mL	EPA 3C	BFD0539	SFD0495	AG00026
22D0556-02	1.00 mL / 1.00 mL	EPA 3C	BFD0539	SFD0495	AG00026
22D0556-02RE1	1.00 mL / 1.00 mL	EPA 3C	BFD0539	SFD0537	AG00026



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

Client Name: SCS Field Services - Harrisburg, PA

Date Received:

April 8, 2022 10:31

4330 Lewis Road, Suite 1

Reporting

Date Issued:

April 15, 2022 14:30

Harrisburg, PA 17111

Submitted To: Tom Lock

Project Number:

07220028.00

Client Site I.D.:

Bristol CO in Air

Purchase Order:

%REC

07-SO04251

RPD

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis - Quality Control

Enthalpy Analytical

Source

Spike

		1 3		•						
Analyte	Result	Limit	Units	Level	Result	%REC	Limits	RPD	Limit	Qual
Batch BFD0539 - No Prep VC	OC GC Air									
Blank (BFD0539-BLK1)					Pre	pared & /	Analyzed	: 04/14/20)22	
Methane	<	0.05	Vol%							
Carbon dioxide	<	0.05	Vol%							
Oxygen (O2)	<	0.05	Vol%							
Hydrogen (H2)	<	0.02	Vol%							
Nitrogen (N2)	<	0.05	Vol%							
Carbon Monoxide	<	10.0	ppmv							
Carbon Monoxide	<	0.001	Vol%							
LCS (BFD0539-BS1)					Pre	pared & /	Analyzed	: 04/14/20)22	
Methane	4520	0.05	ppmv	5000		90.3	70-130			
Methane	4520	500	ppmv	5000		90.3	0-200			
Carbon dioxide	4680	500	ppmv	5000		93.6	0-200			
Carbon dioxide	4680	0.05	ppmv	5000		93.6	70-130			
Oxygen (O2)	4760	500	ppmv	5000		95.3	0-200			
Oxygen (O2)	4760	0.05	ppmv	5000		95.3	70-130			
Hydrogen (H2)	5260	200	ppmv	5100		103	0-200			
Nitrogen (N2)	4870	500	ppmv	5000		97.5	0-200			
Nitrogen (N2)	4870	0.05	ppmv	5000		97.5	70-130			
Hydrogen (H2)	5260	0.02	ppmv	5100		103	70-130			
Carbon Monoxide	4650	10	ppmv	5000		93.0	0-200			
Carbon Monoxide	4650	0.001	ppmv	5000		93.0	70-130			
Duplicate (BFD0539-DUP1)		Soi	urce: 22D	0556-01	Pre	pared & /	Analyzed	: 04/14/20)22	
Methane	233000	4500	ppmv		2330	00		0.156	25	
Methane	23.3	0.45	Vol%		23.3	3		0.156	5	
Carbon dioxide	358000	4500	ppmv		3560	00		0.489	25	
Carbon dioxide	35.8	0.45	Vol%		35.6	6		0.489	5	
Oxygen (O2)	17400	4500	ppmv		1710	0		1.34	25	
Oxygen (O2)	1.74	0.45	Vol%		1.7	I		1.34	5	
Nitrogen (N2)	346000	4500	ppmv		3450	00		0.252	25	
Nitrogen (N2)	34.6	0.45	Vol%		34.5	5		0.252	5	
Hydrogen (H2)	6110	1800	ppmv		612	0		0.265	25	



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

SCS Field Services - Harrisburg, PA Client Name:

4330 Lewis Road, Suite 1

Date Received:

April 8, 2022 10:31

Date Issued:

April 15, 2022 14:30

Harrisburg, PA 17111

Submitted To: Tom Lock

Client Site I.D.:

Project Number:

07220028.00

Bristol CO in Air

07-SO04251 Purchase Order:

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis - Quality Control

Enthalpy Analytical

	R	Reporting			Source	Source %REC			RPD	
Analyte	Result	Limit	Units	Level	Result	%REC	Limits	RPD	Limit	Qual
Batch BFD0539 - No Prep VO	C GC Air									
Duplicate (BFD0539-DUP1)		Soi	urce: 22D	0556-01	Prep	ared & A	Analyzed:	04/14/20)22	
Hydrogen (H2)	0.61	0.18	Vol%		0.61			0.265	5	
Carbon Monoxide	<	90.0	ppmv		<90.	0		NA	25	
Carbon Monoxide	<	0.009	Vol%		<0.00	9		NA	5	
Duplicate (BFD0539-DUP2)		Soi	urce: 22D	0556-02	Prep	ared & A	Analyzed:	04/14/20)22	
Methane	125000	4500	ppmv		12600	00		1.09	25	
Methane	12.5	0.45	Vol%		12.6	;		1.09	5	
Carbon dioxide	175000	4500	ppmv		17600	00		0.396	25	
Carbon dioxide	17.5	0.45	Vol%		17.6	;		0.396	5	
Oxygen (O2)	71900	4500	ppmv		7190	0		0.0468	25	
Oxygen (O2)	7.19	0.45	Vol%		7.19)		0.0468	5	
Hydrogen (H2)	3100	1800	ppmv		3030)		2.20	25	
Hydrogen (H2)	0.31	0.18	Vol%		0.30)		2.20	5	
Nitrogen (N2)	514000	4500	ppmv		51600	00		0.425	25	
Carbon Monoxide	<	0.009	Vol%		<0.00	9		NA	5	
Carbon Monoxide	<	90.0	ppmv		<90.	0		NA	25	
Duplicate (BFD0539-DUP3)		Soi	urce: 22D	0546-01	Prep	ared & A	Analyzed:	04/14/20)22	
Methane	527000	4500	ppmv		52600	00		0.0431	25	
Methane	52.7	0.45	Vol%		52.6	5		0.0431	5	
Carbon dioxide	35.6	0.45	Vol%		35.7	•		0.238	5	
Carbon dioxide	356000	4500	ppmv		35700	00		0.238	25	
Oxygen (O2)	4730	4500	ppmv		4740)		0.224	25	
Oxygen (O2)	0.47	0.45	Vol%		0.47	•		0.224	5	
Hydrogen (H2)	<	1800	ppmv		<180	0		NA	25	
Hydrogen (H2)	<	0.18	Vol%		<0.1	8		NA	5	
Nitrogen (N2)	1.90	0.45	Vol%		1.90)		0.0986	5	
Nitrogen (N2)	19000	4500	ppmv		1900	0		0.0986	25	
Carbon Monoxide	<	0.009	Vol%		<0.00	9		NA	5	
Carbon Monoxide	<	90.0	ppmv		<90.	0		NA	25	



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

Client Name: SCS Field Services - Harrisburg, PA

Date Received:

April 8, 2022 10:31

4330 Lewis Road, Suite 1

Date Issued:

April 15, 2022 14:30

Harrisburg, PA 17111

Submitted To: Tom Lock

Project Number:

07220028.00

Client Site I.D.: Bristol CO in Air

Purchase Order: 0

07-SO04251

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis - Quality Control

Enthalpy Analytical

	F	Reporting		Spike	Source	%REC		RPD	
Analyte	Result	Limit	Units	Level	Result	%REC Limits	RPD	Limit	Qual

Batch BFD0539 - No Prep VOC GC Air

Duplicate (BFD0539-DUP4)		So	urce: 22D0699-01	Prepared & Analyzed: 04/14/2022				
Methane	40.1	0.45	Vol%	40.2	0.238	5		
Methane	401000	4500	ppmv	402000	0.238	25		
Carbon dioxide	352000	4500	ppmv	354000	0.557	25		
Carbon dioxide	35.2	0.45	Vol%	35.4	0.557	5		
Oxygen (O2)	<	4500	ppmv	<4500	NA	25		
Oxygen (O2)	<	0.45	Vol%	<0.45	NA	5		
Hydrogen (H2)	11600	1800	ppmv	11800	1.70	25		
Nitrogen (N2)	6990	4500	ppmv	6910	1.12	25		
Nitrogen (N2)	0.70	0.45	Vol%	0.69	1.12	5		
Hydrogen (H2)	1.16	0.18	Vol%	1.18	1.70	5		
Carbon Monoxide	<	90.0	ppmv	<90.0	NA	25		
Carbon Monoxide	<	0.009	Vol%	< 0.009	NA	5		

Certified Analytes included in this Report

Analyte	Certifications	Analyte	Certifications	
EPA 3C in Air				
Methane	VELAP			
Oxygen (O2)	VELAP			
Nitrogen (N2)	VELAP			



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

Client Name: SCS Field Services - Harrisburg, PA

Date Received:

April 8, 2022 10:31

4330 Lewis Road, Suite 1

Date Issued:

April 15, 2022 14:30

Harrisburg, PA 17111

Submitted To: Tom Lock

Project Number:

07220028.00

Client Site I.D.:

Bristol CO in Air

Purchase Order:

07-SO04251

Code	Description	Laboratory ID	Expires
MADEP	Massachusetts DEP	M-VA913	06/30/2022
MdDOE	Maryland DE Drinking Water	341	12/31/2022
NC	North Carolina DENR	495	07/31/2022
NCDEQ	North Carolina DEQ	495	12/31/2022
NCDOH	North Carolina Department of Health	51714	07/31/2022
NJDEP	NELAP-New Jersey DEP	VA015	06/30/2022
NYDOH	New York DOH Drinking Water	12096	04/01/2023
PADEP	NELAP-Pennsylvania Certificate #007	68-03503	10/31/2022
VELAP	NELAP-Virginia Certificate #11739	460021	06/14/2022
WVDEP	West Virginia DEP	350	05/31/2022

Qualifiers and Definitions

RPD Relative Percent Difference

Qual Qualifers

TIC

-RE Denotes sample was re-analyzed

PF Preparation Factor

MDL Method Detection Limit

LOQ Limit of Quantitation

ppbv parts per billion by volume

Tentatively Identified Compounds are compounds that are identified by comparing the analyte mass spectral pattern with the

NIST spectral library. A TIC spectral match is reported when the pattern is at least 75% consistent with the published pattern.

Compound concentrations are estimated and are calculated using an internal standard response factor of 1.

All EPA method 3C results are reported as normalized values when the sum total of all evaluated constituents is outside ± 10% of the absolute.



formerly Air, Water & Soil Laboratories

AIR ANALYSIS CHAIN OF CUSTODY

Equipment due 4/4/22

v130325002

C	OMPANY NAME:	SCS Fiel	d Servi	ces - Harri	sbu	irg IN	OICE TO	: Same				PROJ	ECT NAM	E/Quote #	Bristo	I CO ir	ı Ai	•	
C	ONTACT: Tom	Lock				IN	OICE CO	NTACT:				SITE	NAME: B	iristol T	own Lan	11:26			
Αſ	DDRESS: 4309	Linglesto	wn Ro	ad #115 -	PA	IN	OICE AD	DRESS:				PROJ	ECT NUM	BER: 0	722002	8.00	()		
Pŀ	HONE #:					IN	OICE PH	ONE #:				P.O. #	:						
FA	XX #:			EN	1AIL	:						Pretre	atment Pr	ogram:					
ls	sample for comp	liance rep	orting?	YES NO		Regulate	ory State:	VA Is	sample fro	m a chlorii	nated supp	oly?	YES (IO PV	VS I.D. #:				
	AMPLER NAME		Lyan	DeHas	+	SA	MPLER S	IGNATUR	E: A	27	1	Turn /	Around T	ime: Circ	cle: 10	5 Days)	or .	Day
Mat	trix Codes: AA=Indoo	r/Ambient Air	SG=Soil	Gas LV=Land	ifill/\	ent Gas OT	=Other	<u> </u>	-										
	Regulator Info Canister Information Sampling Start Information											Sampling	Stop Inform	nation		(ser	AN/	ALYSI	
	CLIENT						LAB	LAB	Barometric	Pres. (in Ho	9	Barometric	Pres. (in H	g): 27.4	9	е Сос	8		
	SAMPLE I.D.	Flow Controller ID	Cal Flow (mL/min)	Canister ID	Size (L)	Cleaning Batch ID	Outgoing Canister Vacuum (in Hg)	Receiving Canister Vacuum (in Hg)	Start Date	Start Time (24hr clock)	Initial Canister Vacuum (in Hg)	Starting Sample Temp °F	Stop Date	Stop Time (24hr clock)	Final Canister Vacuum (in Hg)	Ending Sample Temp °F	atrix (Alt 145 C	EPA-30
1)	31R	P600		11298	1.4	BC220316-0 ⁻	20.0	9.8	4/6/22	3:30pm	18"	149	4/6/22	3:31pm	7"	149	LG	x	X
2)	37			12401	1.4	BC220316-01	20.0	10.2	4/6/22	3:36pm	18"	149	4/6/12	3:37pm	8	149	LG	x	X
3)	8			12407	1.4	BC220316-01	20.0										LG	x	
4)				12662	1.4	BC220316-01	20.0										LG	x	
									20:	790	310	No	5160 V	10 20	7				
REI	LINQUISHED:				REC	CEIVED:		DAT	E / TIME	QC Data P	ackage LA	B USE	ONLY						
Page	LINQUISHED: Hyan Dellar	+ (E / TIME 0/22 6.380		CEIVED:	16x9	DAT	E / TIME	Level II		06	3 - 21	2C -	0011				
	LINQUISHED	XE				L lau	Il pu	1 ,	27 [03]	Level III Level IV			2	SCS Fi	eld Serv Monoxid)0556 ig - Bi
ง							U,						055	Recd: 04	4/08/2022	Due	e: 0	4/1:	5/2022



formerly Air, Water & Soil Laboratories

AIR ANALYSIS CHAIN OF CUSTODY

Equipment due 4/4/22

							•, till				1~.b	uuo						
COMPANY NAME	: SCS Field	Servi	ces - Harri	sbu	rg IN\	OICE TO:	Sam	е			PROJ	ECT NAM	E/Quote	#: Bristo	l CO ir	n Ai	r	
CONTACT: Tom	Lock				IN\	OICE CO	NTACT:				SITE	NAME:						
ADDRESS: 4309	Linglesto	wn Ro	ad #115 -	PA	IN\	OICE AD	DRESS:				PROJ	ECT NUM	BER:					
PHONE #:					IN\	OICE PH	ONE #:				P.O. #	ŧ:						
FAX #:			EN	AIL							Pretre	atment Pr	одгат:					
Is sample for comp	oliance rep	orting?	YES NO		Regulate	ory State:	ls	s sample fro	m a chlori	nated supp	oly?	YES N	IO P	WS I.D. #:				
SAMPLER NAME	(PRINT):				SA	MPLER SI	GNATU	RE:			Turn	Around T	ime: C	ircle: 10	5 Days	;	or .	Day
Matrix Codes: AA=Indoo	or/Ambient Air	SG=Soil	Gas LV=Land	dfill/	ent Gas OT	=Other												
	Regulator	Info	Canister In	ıforr	nation			Sampling	Start Inform	ation		Sampling	Stop Info	rmation		88	AN/	ALYSI
CLIENT	CUENT LAB LAB Barometric							Pres. (in H	g):		Barometri	c Pres. (in	Hg):					
SAMPLE I.D.	Flow Controller ID	Cal Flow (mL/min)	Canister ID	Size (L)	Cleaning Batch ID	Outgoing Canister Vacuum (in Hg)	Receivin Caniste	r	Start Time (24hr clock)	Initial Canister Vacuum (in Hg)	Starting Sample Temp °F	Stop Date	Stop Tim (24hr clock		Ending Sample Temp *F	Matrix (See Codes)	Alt 145 CO	
1)			12663	1.4	BC220316-0 ⁻	20.0										LG	x	
2)			12664	1.4	BC220316-0	20.0										LG	x	
3)																		
4)																		
								20.79		310	No	ia	NOS) eu/				
RELINQUISHED:				RE	CEIVED:		D	ATE / TIME	QC Data F	Package L	AB US	ONLY						
DINQUISHED:			TE / TIME		CEIVED:	SEX S		ATE / TIME	Level II Level III		221	SCS Fie		vices 2	22D05			
10 x 6			<u> </u>		Wind	U ///w/t	4[8]	72 (B)	Level IV		1 5			2 Due: 04	4/15/2		; -	



Certificate of Analysis

Final Report

Laboratory Order ID 22D0556

Client Name: SCS Field Services - Harrisburg, PA

Date Received: A

April 8, 2022 10:31

4330 Lewis Road, Suite 1

Date Issued:

April 15, 2022 14:30

Harrisburg, PA 17111

Submitted To: Tom Lock

Project Number:

07220028.00

Client Site I.D.: Bristol CO in Air

Purchase Order: 07-SO04251

Sample Conditions Checklist

Samples Received at:	20.70°C
How were samples received?	FedEx Express
Were Custody Seals used? If so, were they received intact?	No
Are the custody papers filled out completely and correctly?	Yes
Do all bottle labels agree with custody papers?	Yes
Is the temperature blank or representative sample within acceptable limits or received on ice, and recently taken?	Yes
Are all samples within holding time for requested laboratory tests?	Yes
Is a sufficient amount of sample provided to perform the tests included?	Yes
Are all samples in appropriate containers for the analyses requested?	Yes
Were volatile organic containers received?	No
Are all volatile organic and TOX containers free of headspace?	NA
Is a trip blank provided for each VOC sample set? VOC sample sets include EPA8011, EPA504, EPA8260, EPA624, EPA8015 GRO, EPA8021, EPA524, and RSK-175.	NA
Are all samples received appropriately preserved? Note that metals containers do not require field preservation but lab preservation may delay analysis.	Yes

Work Order Comments