

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Tuesday, November 10, 2020	Project Contact:	Brian Clauto, Cory Chalmers
Spread H: Roanoke County Franklin County	STA 13113+83 – 13120+00 STA 12960+60 – 12980+75 MVP-FR-291 MVP-RO-288	Weather:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☒ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- | | Yes | No | N/A |
|--|-------------------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: N/A

Recommended Corrective Action: N/A

Deadline: N/A

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: Tuesday, November 10, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Tuesday, November 10, 2020

Figure 1: STA 13117+00 – Controls in place and functioning properly. Area stabilized with erosion control matting.

☼ 131°SE (T) ● 37°7'19"N, 80°5'43"W ±16ft ▲ 2635ft



Figure 2: STA 12973+00 – Temp. end-treatments installed properly. Topsoil stockpiles properly stabilized.

☼ 216°SW (T) ● 37°7'50"N, 80°8'14"W ±16ft ▲ 2734ft



Figure 3: STA 12965+00 – Contractor stripping topsoil and building temp. waterbars. Perimeter controls in place.

☼ 346°N (T) ● 37°7'57"N, 80°8'13"W ±32ft ▲ 2737ft



Figure 4: STA 12978+00 – Contractor installing Clean Water Diversion pipe and stabilizing stockpiles.

☼ 317°NW (T) ● 37°7'46"N, 80°8'8"W ±16ft ▲ 2645ft

