

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, August 12, 2021	Project Contact:	Brian Clauto, Cory Chalmers
Spread H: Franklin County	STA 13140+00 – 13185+00 MVP-FR-292/292.01	Weather:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☒ Trenching
 ☒ Stringing/Welding
☒ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☐ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. | Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-D14, S-D13 and S-D11.

Routine Maintenance: (72-Hour Deadline from Notification)

- MVP-FR-292: Stabilize disturbed shoulders of access road.
- STA 13146+40: Stabilization needed.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: Thursday, August 12, 2021

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, August 12, 2021

Figure 1: MVP-FR-292 – Stabilization needed along the shoulder of access road FR-292.

BRG: 234°SW (T) LAT: 37.120671 LON: -80.085650 ±16ft ALT: 1606ft



Figure 2: STA 13146+40 – Stabilization needed.

BRG: 81°E (T) LAT: 37.121560 LON: -80.085692 ±16ft ALT: 1601ft



Figure 3: STA 13149+00 – Controls in place and functioning properly.

BRG: 343°N (T) LAT: 37.122119 LON: -80.085702 ±16ft ALT: 1620ft



Figure 4: STA 13163+00 – Controls in place and functioning properly.

BRG: 68°E (T) LAT: 37.124250 LON: -80.086080 ±16ft ALT: 1663ft

