

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, August 5, 2021	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 14454+22 – 14546+75	Weather:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3. | Areas of offsite sediment deposition observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: S-G22, S-G23, S-G21, S-G20, S-G18 and S-G17.

Routine Maintenance: (72-Hour Deadline from Notification)

- STA 14455+00 to 14460+00: Re-stabilize ROW in travel lane.
- STA 14532+00: Triple stack CFS maintenance needed.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: Thursday, August 5, 2021

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, August 5, 2021

Figure 1: STA 14455+00 to 14460+00 – Re-stabilization needed.

BRG: 322°NW (T) LAT: 37.010562 LON: -79.765631 ±13605ft ALT: 1089ft



Figure 2: STA 14532+00 – Triple stack CFS maintenance needed.

BRG: 19°N (T) LAT: 37.009070 LON: -79.754315 ±16ft ALT: 1001ft



Figure 3: STA 14469+00 – Controls in place and functioning properly.

BRG: 143°SE (T) LAT: 37.019152 LON: -79.714701 ±17352ft ALT: 1045ft



Figure 4: STA 14526+00 – Controls in place and functioning properly.

BRG: 188°S (T) LAT: 37.010848 LON: -79.754211 ±16ft ALT: 1065ft

