

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Monday, February 7, 2022	Project Contact:	Brian Clauto, Cory Chalmers
Spread H: Montgomery County	STA 12072+00 – 12103+00 STA 12234+00 – 12285+00 MVP-MN-270/270.01/276.03	Weather:	Rainy

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- | | | | | |
|---|--|--|--|---|
| <input type="checkbox"/> Tree Felling | <input type="checkbox"/> Clearing/Grubbing | <input type="checkbox"/> Grading | <input type="checkbox"/> Trenching | <input type="checkbox"/> Stringing/Welding |
| <input type="checkbox"/> Lowering/Backfilling | <input type="checkbox"/> Final Restoration | <input type="checkbox"/> Temp. Stabilization | <input type="checkbox"/> Perm. Stabilization | <input checked="" type="checkbox"/> Dormant |

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. | Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-MM15, S-MM14, S-MM13 and S-MM12.

Routine Maintenance: (72-Hour Deadline from Notification)

- STA 12074+00 to 12075+60: Re-stabilization needed.
- STA 12078+00 to 12084+00: Re-stabilization needed.
- STA 12091+00: P1 maintenance needed.
- STA 12100+79 to 12101+20: Re-stabilization needed.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:



Date: Monday, February 7, 2022

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Monday, February 7, 2022

Figure 1: STA 12074+00 to 12075+60 – Re-stabilization needed.
Erosion control matting deteriorated.

BRG: 284°W (T) **LAT:** 37.258513 **LON:** -80.296839 ±16ft **ALT:** 1788ft



Figure 2: STA 12078+00 to 12084+00 – Re-stabilization needed.
Erosion control matting deteriorated.

BRG: 47°NE (T) **LAT:** 37.258803 **LON:** -80.295731 ±16ft **ALT:** 1777ft



Figure 3: STA 12091+00 – P1 maintenance needed.

BRG: 166°S (T) **LAT:** 37.258319 **LON:** -80.291997 ±16ft **ALT:** 1622ft



Figure 4: STA 12100+70 to 12101+20 – Re-stabilization needed.
Erosion control matting deteriorated.

BRG: 276°W (T) **LAT:** 37.258335 **LON:** -80.288326 ±16ft **ALT:** 1527ft

