

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Wednesday, April 6, 2022	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Pittsylvania County	STA 15063+85 – 15142+66	Weather:	Wet

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3. | Areas of offsite sediment deposition observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: S-G11, S-G9, S-G8, S-Q15, S-A5, S-A6 and S-H11.

Routine Maintenance: (72-Hour Deadline from Notification)

- STA 15134+00: Re-stabilization needed.
- STA 15140+12: Re-stabilization needed.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: Wednesday, April 6, 2022

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, April 6, 2022

Figure 1: STA 15080+00 – Controls in place and functioning properly.

BRG: 121°SE (T) LAT: 36.962098 LON: -79.588259 ±9ft ALT: 913ft



15080

Figure 2: STA 15116+00 – Controls in place and functioning properly.

BRG: 151°SE (T) LAT: 36.954838 LON: -79.581322 ±19ft ALT: 901ft



15116

Figure 3: STA 15134+00 – Re-stabilization needed.

BRG: 333°NW (T) LAT: 36.950043 LON: -79.579851 ±9ft ALT: 909ft



Restabilize

15134

Figure 4: STA 15140+12 – Re-stabilization needed.

BRG: 306°NW (T) LAT: 36.948803 LON: -79.578857 ±13ft ALT: 848ft



Restabilize

15140+12