

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Tuesday, December 19, 2023	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 14333+27 – 14411+04 MVP-FR-313.01 MVP-FR-314 MVP-FR-315	Weather:	Wet

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☒ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☒ Final Restoration
 ☐ Temp. Stabilization
 ☒ Perm. Stabilization
 ☐ Resource Crossing

- | | Yes | No | N/A |
|--|--------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-A36, S-A38, S-A40, W-DD1 and S-A41.

Ineffective Controls: (24-Hour Deadline from Notification)

- STA 14336+10: P1 repair needed.
- STA 14355+39: WB lower than end treatment release point.
- MVP-FR-315: Construction debris off ROW.
- MVP-FR-315: Clean up fertilizer spill.

Deadline: Within 24-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: Tuesday, December 19, 2023

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Tuesday, December 19, 2023

Figure 1: STA 14336+10 – P1 repair needed.



Figure 2: STA 14355+39 – Waterbar lower than end treatment discharge point.



Figure 3: MVP-FR-315 – Retrieve construction debris off ROW.



Figure 4: MVP-FR-315 – Clean up fertilizer spill.

