

## FIELD INSPECTION REPORT

|                              |   |                  |                             |
|------------------------------|---|------------------|-----------------------------|
| Project Name:                | Mountain Valley Pipeline  | Inspector:       | Marshall Willis             |
| Inspection Date:             | Wednesday, January 17, 2024   | Project Contact: | Brian Clauto, Cory Chalmers |
| Spread I:<br>Franklin County | STA 13680+00 – 13710+10<br>STA 14233+00 – 14240+00<br>MVP-MLV-AR-32 | Weather:         | Snow                        |

**ACTIVE STAGE OF CONSTRUCTION:** (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☒ Grading
 ☐ Trenching
 ☐ Stringing/Welding  
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- |    |   | Yes                                 | No                                  | N/A                      |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?                                       | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. | Areas of offsite sediment deposition observed?  | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-E28, W-E8, W-E7 and S-E28(2).

**Ineffective Controls:** (24-Hour Deadline from Notification)

- STA 13691+00: Clean up spilled fertilizer and properly store.
- STA 13706+30: Waterbar topped, needs maintenance. Repair and restabilize erosion.

**Routine Maintenance:** (72-Hour Deadline from Notification)

- STA 13694+00 to 14354+00: Restabilize denuded area.

**Deadline:** Various - See Comments

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

**Inspector Signature:**



**Date:** Wednesday, January 17, 2024

## FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Wednesday, January 17, 2024

**Figure 1: STA 13691+00** – Clean up spilled fertilizer and properly store.

☉ 152°SE (T) ☉ 37.085755°N, 79.947890°W ±13ft ▲ 1134ft



**Figure 2: STA 13694+00** – Restabilize denuded area.

☉ 4°N (T) ☉ 37.084847°N, 79.947760°W ±13ft ▲ 1138ft



**Figure 3: STA 12706+30** – Waterbar topped and needs maintenance.

☉ 199°S (T) ☉ 37.082960°N, 79.945073°W ±9ft ▲ 1145ft



**Figure 4: STA 12706+30** – Repair/restabilize erosion.

☉ 261°W (T) ☉ 37.082957°N, 79.945039°W ±9ft ▲ 1146ft

