

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, February 22, 2024	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 14230+00 – 14249+00 MVP-MLV-AR-32	Weather:	Wet

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Resource Crossing

- | | | Yes | No | N/A |
|----|---|-------------------------------------|--------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☒ | ☐ | ☐ |
| 3. | Areas of offsite sediment deposition observed? | ☒ | ☐ | ☐ |

Comments: Inspected the following resources: S-C19 and S-F11.

Ineffective Controls: (24-Hour Deadline from Notification)

- Magodee Creek (S-C19): Retrieve sediment impacting resource. Sediment deposit caused from bank failure down gradient of dewatering structure for S-F11.

Deadline: Within 24-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:



Date: Thursday, February 22, 2024

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, February 22, 2024

Figure 1: Stream S-F11 – Controls in place and functioning properly.

☉ 295°NW (T) ● 37.054409°N, 79.828599°W ±13ft ▲ 878ft



Figure 2: Stream S-F11 – Controls in place and functioning properly.

☉ 70°E (T) ● 37.052885°N, 79.825793°W ±32ft ▲ 839ft



Figure 3: Stream S-F11 – Controls in place and functioning properly.

☉ 320°NW (T) ● 37.054281°N, 79.828656°W ±13ft ▲ 877ft



Figure 4: Stream S-C19 – Bank failure down gradient of new dewatering location for S-F11 crossing. Sediment deposited into Magodee Creek.

☉ 241°SW (T) ● 37.054005°N, 79.828920°W ±9ft ▲ 874ft

