

FIELD INSPECTION REPORT

| | | | |
|------------------------------|---------------------------------------|------------------|-----------------------------|
| Project Name: | Mountain Valley Pipeline | Inspector: | Marshall Willis |
| Inspection Date: | Tuesday, March 26, 2024 | Project Contact: | Brian Clauto, Cory Chalmers |
| Spread I: Franklin County | STA 14411+04 – 14454+22 MVP-FR-315 | Weather: | Wet |

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. | Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-G36, S-KL17, S-G37, S-G39, S-G40, S-G44, W-GH16 and S-IJ46.

Routine Maintenance: (72-Hour Deadline from Notification)

- STA 14446+00: Repair rills and restabilize denuded areas.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:



Date: Tuesday, March 26, 2024

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Tuesday, March 26, 2024

Figure 1: STA 14446+00 – Repair rills and restabilize denuded areas.

☉ 215°SW (T) ● 37.027855°N, 79.770774°W ±13ft ▲ 1079ft



Figure 2: STA 14446+00 – Repair rills and restabilize denuded areas.

☉ 266°W (T) ● 37.027785°N, 79.770739°W ±13ft ▲ 1084ft



Figure 3: STA 14430+00 – Controls in place and functioning properly.

☉ 109°E (T) ● 37.028687°N, 79.775251°W ±118ft ▲ 1263ft



Figure 4: STA 14445+00 – Controls in place and functioning properly.

☉ 100°E (T) ● 37.027949°N, 79.771179°W ±9ft ▲ 1075ft

