



STANDARDS & SPECIFICATIONS SITE INSPECTION REPORT LEVEL 1 (FIELD REPORT)

Project Name:	Mountain Valley Pipeline	S&S Program:	Mountain Valley Pipeline (SS027)
Inspector:	Matthew Grant	Inspection Date:	Monday, June 2, 2025
Project Contact:	Cory Chalmers Brian Clauto	Project Contact Email:	Cory.chalmers@eqt.com Brian.clauto@eqt.com
Spread G: Giles County	STA 11060+75-10930 MLV 25	Site Conditions:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling ☐ Clearing/Grubbing ☐ Rough Grading ☐ Trenching ☐ Stringing/Welding
- ☐ Lowering/Backfilling ☐ Final Grading ☐ Temp. Stabilization ☒ Perm. Stabilization ☒ Dormant

- | | Yes | No | N/A |
|--|-------------------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-IJ 16b, S-IJ 18, S-RR5, S-E25, S-E24, S-Y4, S-Y2

Routine Maintenance: (72-Hour Deadline from Notification)

- STA 12050 to 11053: Repair erosion and restabilize denuded areas.
- STA 121045+67: Repair erosion and restabilize denuded areas.

Ineffective Controls: (24-Hour Deadline from Notification)

- STA 11051+50: Repair undermined P1 silt fence and maintain the CFS downslope

Corrective Action: Maintain and install all controls per the approved S&S.

Deadline: Various - See Comments

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: _____  _____

Date: Monday, June 2, 2025

STANDARDS & SPECIFICATIONS SITE INSPECTION REPORT LEVEL 1 (FIELD REPORT)

FIELD INSPECTION PHOTO LOG

Fig. 1

STA 11052-11053+50: Repair and restabilize denuded areas.



Fig. 2

STA 11053-11051+29: Repair and restabilize denuded areas.



Fig. 3

STA 11051+50: P1 maintenance needed.



Fig. 4

STA 11051+50: CFS maintenance required.

