

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Grant
Inspection Date:	Tuesday, October 20, 2020	Project Contact:	Brian Clauto
Spread I: Franklin	MP 253.9-254.5 AR- FR 293.02 ATWS 1351, 1343	Weather:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- | | | | | |
|---|--|--|--|---|
| <input type="checkbox"/> Tree Felling | <input type="checkbox"/> Clearing/Grubbing | <input type="checkbox"/> Grading | <input type="checkbox"/> Trenching | <input type="checkbox"/> Stringing/Welding |
| <input type="checkbox"/> Lowering/Backfilling | <input type="checkbox"/> Final Grading | <input type="checkbox"/> Temp. Stabilization | <input type="checkbox"/> Perm. Stabilization | <input checked="" type="checkbox"/> Dormant |

- | | Yes | No | N/A |
|--|-------------------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

- Comments: Inspected the following resources: W-IJ3, W-IJ3/4-UP, W-IJ4, S-IJ4
- ECD's were in place and appeared to be functioning.

Routine Maintenance: (72-Hour Deadline from Notification)

- Near St13420 additional stabilization is needed on cut slope, stockpile and adjacent areas.


Ineffective Controls: (24-Hour Deadline from Notification)

- N/A

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: _____  _____

Date: Tuesday, October 20, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Tuesday, October 20, 2020

- Figure 1: Cut slope near St13420 is not stabilized and requires additional stabilization.



- Figure 2: Stockpile near St 13420 lacks stabilization and requires stabilization.



- Figure 3: Areas near stockpile St13420-13421 lacks adequate stabilization.



- Figure 4: Designated stream crossing S-IJ4 is stabilized and ECD's in place.

