

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, February 13, 2020	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 14171+36 – 14209+75 ATWS 1481/521/521A	Weather:	Rainy

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3. | Areas of offsite sediment deposition observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: S-KL52, S-KL54 and S-F8.

Routine Maintenance: (72-Hour Deadline from Notification)

- STA 14193+00: CFS wattle maintenance needed.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: Thursday, February 13, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, February 13, 2020

Figure 1: STA 14185+00 – Controls in place and functioning properly.

76°E (T) 37°3'34"N, 79°50'30"W ±1899.7ft ▲ 929ft



Figure 2: Stream S-KL54 – Controls in place and functioning properly at stream S-KL54.

60°NE (T) 37°3'15"N, 79°50'17"W ±8405.9ft ▲ 927ft



Figure 3: STA 14193+00 – CFS wattle in need of maintenance.

317°NW (T) 37°3'35"N, 79°50'23"W ±32.8ft ▲ 921ft



Figure 4: STA 14206+00 – Controls in place and functioning properly around stream S-F8.

91°E (T) 37°3'28"N, 79°50'11"W ±16.4ft ▲ 927ft

