

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, February 6, 2020	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 13996+56 – 14000+00 STA 14062+51 – 14066+77 STA 14171+36 – 14176+09 STA 14222+09 – 14224+45 STA 14233+12 – 14240+00 MVP-FR-306.02/311/300/302 MVP-MLV-AR-32	Weather:	Rainy

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling

☐ Clearing/Grubbing

☐ Grading

☐ Trenching

☐ Stringing/Welding

☐ Lowering/Backfilling

☐ Final Restoration

☐ Temp. Stabilization

☐ Perm. Stabilization

☒ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☒ | ☐ | ☐ |
| 3. | Areas of offsite sediment deposition observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: S-KL36, S-KL52, S-C20 and S-C19.

- Turbid stormwater run-on was documented entering the ROW at approx. STA 13996+00. Source of turbid discharge appears to be a logging operation located on private property above the ROW. Turbid water was treated by MVP ESCs prior to entering stream S-KL36. See Figures 1 and 2.

Recommended Corrective Action: N/A

Deadline: N/A

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: Thursday, February 6, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, February 6, 2020

Figure 1: STA 13996+50 – Turbid stormwater discharge from offsite and upslope logging operation. Run-on treated by MVP ESC prior to entering stream S-KL36.

☼ 213°SW (T) ● 37°3'12"N, 79°53'4"W ±16.4ft ▲ 1004ft



Figure 2: STA 13996+50 – Turbid stormwater discharge from offsite and upslope logging operation. Run-on treated by MVP ESC prior to entering stream S-KL36.

☼ 47°NE (T) ● 37°3'11"N, 79°53'5"W ±32.8ft ▲ 1000ft



Figure 3: STA 14064+50 – Controls in place and functioning properly.

☼ 0°N (T) ● 37°3'54"N, 79°52'28"W ±98.4ft ▲ 1176ft



Figure 4: STA 14233+50 – Maggodee Creek crossing looking W. Controls in place and functioning properly.

☼ 250°W (T) ● 37°3'18"N, 79°49'47"W ±32.8ft ▲ 893ft

