

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Monday, May 4, 2020	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 14333+27 – 14454+22 ATWS 1485/526/622/623/356/358	Weather:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Tree Felling
 ☐ Clearing/Grubbing
 ☐ Grading
 ☐ Trenching
 ☐ Stringing/Welding
☐ Lowering/Backfilling
 ☐ Final Restoration
 ☐ Temp. Stabilization
 ☐ Perm. Stabilization
 ☒ Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3. | Areas of offsite sediment deposition observed? | ☒ | ☐ | ☐ |

Comments: Inspected the following resources: S-A36, S-A38, S-A40, W-DD1, S-A41, S-GH36, S-KL17, S-GH37, S-GH39, S-GH40, S-GH44, S-IJ47 and W-GH16.

Ineffective Controls: (24-Hour Deadline from Notification)

- STA 14354+50: P1 undermined. Repair needed.
- STA 14363+00: CFS undermined. Repair needed.
- STA 14371+00: WB end-treatment bypassed. Repair needed.
- STA 14391+30: Stabilize bank erosion along Stream S-A41.
- STA 14394+40: Sediment off ROW. Retrieve and stabilize sediment.
- STA 14394+40: WB end-treatment bypassed. Repair needed.
- STA 14395+00: Sediment off ROW. Retrieve and stabilize sediment.

Routine Maintenance: (72-Hour Deadline from Notification)

- STA 14335+00 – 14337+00: Re-stabilize stockpile.
- STA 14394+50: Re-stabilize stockpile.
- STA 14422+71: CFS maintenance needed.
- STA 14432+00: Waterbar maintenance needed.

Deadline: Various - See Comments

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:



Date: Monday, May 4, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Monday, May 4, 2020

Figure 1: STA 14335+00 – 14337+00 – Re-stabilize stockpile.



Figure 2: STA 14354+50 – P1 undermined.



Figure 3: STA 14363+00 – CFS undermined.



Figure 4: STA 14371+00 – End treatment bypassed.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Monday, May 4, 2020

Figure 5: STA 14391+30 – Stream bank erosion downstream of S-A41 crossing.



Figure 6: STA 14394+40 – Sediment off ROW.



Figure 7: STA 14394+40 – End treatment bypassed.



Figure 8: STA 14394+50 – Re-stabilize stockpile in ATWS 623.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Monday, May 4, 2020

Figure 9: STA 14395+00 – Sediment off ROW from landowner access road.

☉ 336°NW (T) ☉ 37°1'53"N, 79°47'13"W ±32ft ▲ 981ft



Figure 10: STA 14422+71 – CFS maintenance needed.

☉ 39°NE (T) ☉ 37°1'36"N, 79°46'35"W ±35782ft ▲ 1007ft



Figure 11: STA 14432+00 – Waterbar maintenance needed.

☉ 224°SW (T) ☉ 37°1'45"N, 79°46'32"W ±164ft ▲ 1023ft

