

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Tuesday, December 10, 2019	Project Contact:	Brian Clauto, Cory Chalmers
Spread H: Montgomery County	STA 12175+00 – 12190+85 ATWS 703 MVP-MN-274	Weather (Wet/Dry/Rain):	Rainy

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing

☐ Rough Grading

☐ Trench Excavation

☐ Pipe Assembly, Testing & Installation

☐ Backfilling and Grade Restoration

☐ Final Grading & Stabilization

☒ Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☒ | ☐ | ☐ |
| 3 | Areas of offsite sediment deposition were observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: N/A

Recommended Corrective Action: N/A

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: 12/10/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Tuesday, December 10, 2019

Fig. 1: **MVP-MN-273** – Controls in place and properly functioning along MVP-MN-273.

☉ 90°E (T) ☉ 37°15'6"N, 80°15'37"W ±16.4ft ▲ 1281ft



Fig. 2: **STA 12178+00** – Controls in place and functioning properly. Area stabilized with hydro-mulch and erosion fabric.

☉ 314°NW (T) ☉ 37°15'11"N, 80°15'45"W ±16.4ft ▲ 1373ft



Fig. 3: **STA 12183+33** – Controls in place and functioning. Area stabilized with seed, straw and hydro-mulch.

☉ 81°E (T) ☉ 37°14'25"N, 80°15'35"W ±6368.4ft ▲ 1299ft



Fig. 4: **Bradshaw Road** – Controls in place and properly functioning along Bradshaw Road.

☉ 156°SE (T) ☉ 37°15'7"N, 80°15'34"W ±16.4ft ▲ 1286ft

