

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Friday, December 6, 2019	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 14831+61 – 14981+55 ATWS 540/541, 377/378, 1364, 380	Weather (Wet/Dry/Rain):	Wet

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing
 ☐ Rough Grading
 ☐ Trench Excavation
 ☐ Pipe Assembly, Testing & Installation
☐ Backfilling and Grade Restoration
 ☐ Final Grading & Stabilization
 ☒ Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3 | Areas of offsite sediment deposition were observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: S-SS8, S-CD8, S-AB8, S-DD3, S-G16, S-G15 and S-G13.

- STA 14925+50 – Waterbar maintenance needed.
- STA 14892+00 – CFS maintenance needed.
- STA 14861+50 to 14907+50 – Travel lane stabilization needed.

Recommended Corrective Action: Maintain and install all controls per the approved plans and PSS&S.

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: 12/06/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, December 6, 2019

Fig. 1: **STA 14925+50** – Waterbar maintenance needed. CFS end-treatment higher than waterbar.



Fig. 2: **STA 14892+00** – CFS maintenance needed.



Fig. 3: **STA 14861+50 to 14907+50** – Stabilization of travel lane needed.



Fig. 4: **STA 14960+00** – Controls in place and functioning. Area stabilized with vegetative cover.

