

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Wednesday, November 6, 2019	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 13920+00 – 13939+50 STA 14018+47 – 14062+17 MVP-FR-305	Weather (Wet/Dry/Rain):	Wet

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing

☐ Rough Grading

☐ Trench Excavation

☐ Pipe Assembly, Testing & Installation

☐ Backfilling and Grade Restoration

☐ Final Grading & Stabilization

☒ Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3 | Areas of offsite sediment deposition were observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: S-KL39, S-YZ4 and S-YZ5.

STA 14033+50: Waterbar maintenance needed.

Recommended Corrective Action: Maintain and install all controls per the approved plans and PSS&S.

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: *Marshall Willis*

Date: 11/06/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, November 6, 2019

Fig. 1: **STA 11928+00** – Controls repaired. Erosion matting placed on slopes. Area re-stabilized with Earth Guard Edge.

☼ 242°SW (T) ● 37°2'58"N, 79°54'19"W ±16.4ft ▲ 1045ft



Fig. 2: **STA 14021+50** – Controls in place and functioning properly. Area adequately stabilized with hydro-mulch.

☼ 331°NW (T) ● 37°3'25"N, 79°53'2"W ±4967.4ft ▲ 1088ft



Fig. 3: **STA 14033+50** – Waterbar maintenance needed.

☼ 131°SE (T) ● 37°3'39"N, 79°52'49"W ±16.4ft ▲ 1082ft



Fig. 4: **STA 14058+00** – Controls in place and functioning properly. Area adequately stabilized.

☼ 244°SW (T) ● 37°3'57"N, 79°52'36"W ±16.4ft ▲ 1182ft

