

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, October 31, 2019	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 13958+31 – 14102+00 ATWS 1299/1466 MVP-FR-306.02/306.03	Weather (Wet/Dry/Rain):	Rainy

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing

☐ Rough Grading

☐ Trench Excavation

☐ Pipe Assembly, Testing & Installation

☐ Backfilling and Grade Restoration

☐ Final Grading & Stabilization

☒ Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3 | Areas of offsite sediment deposition were observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: W-EF48, S-KL35 and S-KL36.

STA 13958+01: P1 maintenance needed.
 STA 13963+00: End-treatment causing scour outside LOD.
 STA 13965+00: CFS maintenance needed. CFS undermined.
 STA 13970+00: CFS maintenance needed. CFS undermined.
 STA 13972+00: CFS maintenance needed. CFS undermined.

Recommended Corrective Action: Maintain and install all controls per the approved plans and PSS&S.

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: 

Date: 10/31/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, October 31, 2019

Fig. 1: **STA 13958+01** – P1 maintenance needed.



Fig. 2: **STA 13963+00** – End treatment causing scour outside of LOD.



Fig. 3: **STA 13965+00** – CFS maintenance needed.



Fig. 4: **STA 13970+00** – CFS maintenance needed.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, October 31, 2019

Fig. 5: **STA 13972+00** – CFS maintenance needed.

