

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Wednesday, September 18, 2019	Project Contact:	Brian Clauto, Cory Chalmers
Spread H: Montgomery County Roanoke County	STA 12298+36 – 12371+85 STA 12690+50 – 12709+40 MVP-MN-276.03 MVP-RO-279.01/280	Weather (Wet/Dry/Rain):	Dry

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing

☐ Rough Grading

☐ Trench Excavation

☐ Pipe Assembly, Testing & Installation

☐ Backfilling and Grade Restoration

☐ Final Grading & Stabilization

☒ Other: Winter Stabilization


- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☒ | ☐ | ☐ |
| 3 | Areas of offsite sediment deposition were observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: N/A

Recommended Corrective Action: N/A

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: 

Date: 09/18/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, September 18, 2019

Fig. 1: **STA 12350+00** – Temp. waterbar installation and stabilization in progress.



Fig. 2: **STA 12360+00** – Controls in place. Area stabilized with erosion fabric.



Fig. 3: **STA 12705+00** – Controls in place. Area stabilized with seed, Proganics and Flexterra



Fig. 4: **STA 12637+17** – Controls in place. Area stabilized with seed, Proganics and Flexterra

