

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Wednesday, September 11, 2019	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 13415+51 – 13444+93 MVP-FR-293.02 STA 13892+45 – 13949+00	Weather (Wet/Dry/Rain):	Dry

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing

☐ Rough Grading

☐ Trench Excavation

☐ Pipe Assembly, Testing & Installation

☒ Backfilling and Grade Restoration

☐ Final Grading & Stabilization

☒ Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☒ | ☐ | ☐ |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3 | Areas of offsite sediment deposition were observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: W-IJ3, S-IJ8, W-II3 and S-II2.

STA 13898+00: Discharge bypassing CFS end treatment.
STA 13899+00: Inadequate stabilization outside of travel lane.

Recommended Corrective Action: Install and maintain all controls per the approved plans and PSS&S.

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: *Marshall Willis*

Date: 09/11/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, September 11, 2019

Fig. 1: **STA 13420+00** – Controls in place. Area stabilized.



Fig. 2: **STA 13438+31** – Controls in place. Area stabilized.



Fig. 3: **STA 13898+00** – Discharge bypassing end-treatment.



Fig. 4: **STA 13899+00** – Inadequate stabilization outside of travel lane.

