

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Friday, June 28, 2019	Project Contact:	Brian Clauto
Spread I: Pittsylvania County	STA 15296+00 – 15370+62 STA 15647+03 – 15648+03	Weather (Wet/Dry/Rain):	Dry

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing
 ☐ Rough Grading
 ☐ Trench Excavation
 ☒ Pipe Assembly, Testing & Installation
☒ Backfilling and Grade Restoration
 ☐ Final Grading & Stabilization
 ☒ Other: Dormant

- | | Yes | No | N/A |
|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☐ | ☒ | ☐ |
| 2 Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☐ | ☒ | ☐ |
| 3 Areas of offsite sediment deposition were observed? | ☒ | ☐ | ☐ |

Comments: Inspected the following resources: S-C3, S-C4, S-H13, W-H5 and S-Q4.

- STA 15310+00 to 15370+00: Re-stabilize ROW.
- STA 15310+50 to 15311+50: Sump/end treatment maintenance needed.
- STA 15328+00: Maintenance needed on perimeter CFS.
- STA 15333+00: Sump maintenance needed.
- STA 15338+00: Sediment off ROW.
- STA 15338+00: Perimeter diversion berm repair needed.
- STA 15338+00: CFS maintenance needed.
- STA 15345+00: Sump maintenance needed.
- STA 15360+18: Prevent sediment from entering CWD swale.

Recommended Corrective Action: Maintain and install all controls per the approved plan and specs.

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: 06/28/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, June 28, 2019

Fig. 1: **STA 15310+50 to 15311+50** – Sump/end treatment maintenance needed.



Fig. 2: **STA 15328+00** – Perimeter CFS maintenance needed.



Fig. 3: **STA 15333+00** – Sump maintenance needed.



Fig. 4: **STA 15310+00 to 15370+00** – Re-stabilization needed.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, June 28, 2019

Fig. 5: **STA 15338+00** – Perimeter berm failure at CWD drop inlet.



Fig. 6: **STA 15338+00** – Sediment off ROW.



Fig. 7: **STA 15338+00** – CFS maintenance needed.



Fig. 8: **STA 15345+00** – Sump maintenance needed.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, June 28, 2019

Fig. 9: **STA 15360+18** – Onsite sediment discharging into CWD swale.

