

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Friday, March 22, 2019	Project Contact:	Brian Clauto
Spread H: Montgomery County	STA 12144+47 – 12188+34 STA 11993+00 – 12015+84	Weather (Wet/Dry/Rain):	Dry

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing
 ☐ Rough Grading
 ☐ Trench Excavation
 ☐ Pipe Assembly, Testing & Installation
☐ Backfilling and Grade Restoration
 ☐ Final Grading & Stabilization
 ☒ Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | ☐ | ☒ | ☐ |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | ☒ | ☐ | ☐ |
| 3 | Areas of offsite sediment deposition were observed? | ☐ | ☒ | ☐ |

Comments: Inspected the following resources: S-C24, S-C25, S-G38, S-G36 and W-NN6.

- STA 12156+86: CWD does not have inlet protection.
- STA 12168+75: Re-stake geo-fabric.

Recommended Corrective Action: Maintain and install all controls per the approved plan and specs.

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: 03/22/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, March 22, 2019

Fig. 1: **STA 12178+00** – Area adequately stabilized. Controls in place.



Fig. 2: **STA 12167+34** – Area adequately stabilized. Controls in place.



Fig. 3: **STA 12161+00** – Area adequately stabilized. Controls in place.



Fig. 4: **STA 12156+86** – CWD needs inlet protection.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, March 22, 2019

Fig. 5: **STA 12168+75** – Re-stake fabric.



Fig. 6: **STA 12073+57** – Area adequately stabilized. Controls in place.



Fig. 7: **STA 12006+00** – Area adequately stabilized. Controls in place.



Fig. 8: **STA 12008+53** – Area adequately stabilized. Controls in place.

